COMPLETION REPORT

1	Name of the work	Providing and construction of CC road near Eagle Bakery back side Dhaneshwari Nagar, T. Dasarahalli in ward no. 15 Dasarahalli sub division.
2	Sanctioned Estimate No. & Date	T.S.No. BBMP/DD/SO/16-17 dt 30.12.2016
3	Head of Account which is chargeable	P-cd 1777.
4	Instrument Order NO. & Date	WO No 02/DD/24/17-18 dt 10.4.2017
5	Name Of Contractor	Sri. N. Thippeswamy, #9, 1st Cross, Saraswathi puram, Bangalore gate, Chitradurga
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	———
7	Measurement recorded in	MB No 848/13-14 pg No 84777 to 847880/1
8	Check Measurement of the Asst	———
9	Name of the office/official in charge of the work	———
10	a) Asst. Eng/junior Eng	J.E.
	b) Asst. Exe Engineer	AEE

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
8.00 Lac	700620 - 699062 =	—	99480 - 100938 =

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ASSIATANT EXECUTIVE ENGINEER